

QC-ABSTRACT

Name of Work:- :Comprehensive Development of roads and drains in ward no. 16, Rajarajeshwarinagara Assembly Constituency under Package-2019-20 RRN-DIV-(01), BBMP, Bangalore

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	PCC 1:3:6	64.55 Cum	1	1	Cement Sand, Aggregates
2	Steel	54.24 Tonne	1	1	
3	Precast Slab 250mm thick	494.40 Sqm	1	1	Compressive strength
4	M20	161.37 Cum	7	7	Concrete Cube Compressive strength



Cubes	0-5 m ³	1set
	6-15 m ³	2set
	16-30 m ³	3set
	31-50 m ³	4 set